


Max IV Project Status Report



Pedro F. Tavares, on behalf of the Max IV Project Team




Facility Lay-Out

Injector LINAC

1.5 GeV Ring

3 GeV Ring



Conceptual Basis of the Max IV Design

- Scientific Case calls for high brightness radiation over a **wide spectral and time range**: IR to Hard R-rays, Short X-Ray Pulses.
- Need for **high brightness**: low emittance and optimized insertion devices.
- This is hard to achieve in a single machine:
 - higher electron beam energy → harder photons
 - lower electron beam energy → softer photons




Need to Compromise

The MAX-Lab Approach

Different machines for different uses:

- A **high energy ring** with ultra-low emittance for hard X-ray users.
- A low emittance **low energy ring** for soft radiation users
- A **LINAC based source** for generating short pulses and allowing for future development of FEL source.

An integrated Solution




Storage Rings Parameters


	High Energy	Low Energy	
Energy	3	1.5	GeV
Average Current	500	500	mA
Circumference	528	96	m
Horizontal Emittance	0.23 - 0.37	6	nm rad
# Straight Sections	20	12	
Length of Straight Section	4.8	3.5	m
Hor Beam Size	45	184	μm
Vert Beam Size	2	13	μm
Beam Lifetime	10	10	hours

3 GeV Ring Achromat


16 Quadrupoles.
18 Sextupoles.
6 Octupoles.



5 Gradient Dipoles
2 Soft-End Dipoles (Matching Cells)






Touschek Lifetime in the 3 GeV Ring




Magnets for the Max IV Rings

- Magnet Design for 3 GeV ring is completed.
- Supplier for 304 tons of ARMCO steel for all magnets in MAX IV selected.
- Call for tender for Magnet manufacturing .
- Prototype Magnet Block built and undergoing tests since June 2010.






MAX IV 3 GeV End Cell



Prototype 3 GeV Ring Magnet Block





Field	0.52	T
Gradient	8.6	T/m
Gap (pole center)	28	mm
Good Field Region (2x10E-4)	-12.5 to + 15	mm
Number	100 + 40	

Several Magnets Machined out of a Single Solid Iron Block



Vacuum Systems


- Copper chambers, extensive use of NEG coating
- Detailed Design in Progress at ALBA.
- Procurement for chambers: early 2011



3 GeV Ring RF System

- Cavity specs finalized. Procurement started.
- Low Level RF System Design done at ALBA
- Prototype Work on Landau Cavity started







Hardware Subsystems

- ✓ Digital Commercial Board: cPCI with 8ADCs, 8DACs and FPGA for Loops and 16 ADCs and FPGA for Diagnostics.
- ✓ Analog Front End for Upconversion (DC to RF)
- ✓ Local Timing System: 75MHz digital clock synchronized with General Timing System (10MHz)

Vibration Studies on Max IV site




MAX IV Injector LINAC Parameters

	Injection into HE Ring	Injection Low Energy Ring	Short Pulse Facility	
Energy	3	1.5	3	GeV
Charge per Pulse	300	300	100	pC
Time Structure	3 S Band Bunches @ 10 Hz	3 S Band Bunches @ 10 Hz	1 S Band Bunch @ 100 Hz	
Normalized Emittance	< 1	< 1	< 1	nm rad
Pulse Length	660	660	0.1	ps
Structures	Sband , Travelling Wave, Warm			
Electron Source	Photo Cathode RF Gun			



- Top-up shots into both rings every few minutes, for a few seconds @ 10 Hz.
- In between top-ups, deliver beam to Short Pulse Facility at 100 Hz.
- Low Level RF must provide the flexibility for fast mode changes
- Significant **RF power redundancy** (max on crest Energy is 3.7 GeV)– high reliability.

The Max IV Injector



Modular RF System

Linac Module (18 of them)



Recent LINAC events

- Detailed Optics design review in collaboration with Daresbury Lab.
- Accelerating Structures Contract Signed Oct. 2010
- Supplier for RF Units (Modulator + Klystrons) defined. Contract to be signed soon.
- Gun Test Stand under construction
- Gun Sled Cavity and Solenoid Delivered.
- Gun Laser Contracted signed – delivery in 2011.


Recent Events

- Detailed Design Report Completed and Presented at the First Machine Advisory Committee Meeting (September 2010)
- Committee Members: (L.Rivkin (PSI), P.Kuske (BESSY), K.Balewsky (DESY), S. P. Møller (ISA), M.Cornacchia(SLAC))
- Committee considered MAX IV an *innovative and daring* project and concluded that
..DDR has addressed all the issues relevant to achieving the performance goals...tolerance requirements...are demanding but not beyond what is reachable...


Recent Events (cont.)

- **March 2010:** Building Contract Signed
- **September 2010:** Swedish Research Council approves release of 1 BSEK for the machine construction + 25 years operational budget.
- **September 2010:** Four proposals for the building design have been presented by competing companies.
- **October 2010:** Wallenberg foundation announced 450 MSEK for funding of beamlines.
- **November 22, 2010:** Groundbreaking ceremony. →





- Further studies on collective effects.
- Further studies on effects of insertion devices.
- Further investigations on diagnostic needs.
- Implications of Max III experience for the Max IV design concerning the quality of the magnets.



- Detailed Design Report continues to be updated.
- Detailed Engineering Design of Components is under way
- Prototype Work is on-going